Work Docket



01:30h

Client Code:SRS01-001Parent Code:SRS01Client Name:SRS Office PPMParent Name:SRS Office

ServiceCode: 2308 Job ID:

PO Number: PO 1237

Total Hours:

Issue	Resolution
Maintenance SRS061- Fire Hose	Arrived on site as requested. All hose reels inspected throughout the site. All hose reels functionally tested. All dynamic and static pressures and flows tested using test kit and results noted on service
	label. All service labels and asset lists updated. Site contact advised of findings prior top departure.

Name	Started Travel	Arrival Time	Departure Time
Ronan Behan	26/04/2020 10:00:00	26/04/2020 10:30:00	26/04/2020 11:30:00
Quotation Required:	No		
Labour Hours:			01:00h
Travel Hours:			00:30h
		-	
Total Office Hours:			00:00h
Total Evening Hours:			00:00h
Total Night And Weekend Hours:			01:30h

SRS Office PPM

26/04/2020 12:01

Name: Ronan Behan Name: Joe Bloggs

Procedure Plan - Service Hose Reels

Contract: n/a Client: SRS Office PPM

Plant Item: / Location: n/a
Serving: n/a Model No: n/a
Serial No: n/a

All Hoses unwound, inspected and free of kinks	Yes	
All Hoses free of visable damage	Yes	
Hose nozzles checked and secure	Yes	
Hose jubilee clips checked and secure	Yes	
Spray settings checked and all functioning	Yes	
Hose reel supply valve checked and functioning	Yes	
All hose reels operated and functioning	Yes	
All hose reels water pressure tested	Yes	
All hose reels inspected	Yes	
All hose reels securely fixed to the wall	Yes	
All hose reels correctly sited	Yes	
All hose reels are visable and unobstructed	Yes	
All hose reels operating instructions are present	Yes	
Where fitted booster pumps checked and funtioning	Yes	
Status of the systems reported to contact	Yes	
All hose reels serviced to IS EN 671-3	Yes	
Comments		